

CR 60 Bridge Replacement Project: All Concrete work on the bridge is complete. Remaining work includes the grading and bituminous work required to make the new bridge match with the existing road. Crews are currently striping forms off of the bridge and preparing for the grading work. An opening date for the bridge has not been set yet. Still targeting late July.

Freeborn County Seal Coat Project: Astech has completed all work on this project. The roads that were seal coated include CSAH 4 South of Alden and west of Conger to the state line, CSAH 17 west of Conger (from CR 69 to CSAH 18) and CSAH 35 east of Hartland (from TH 13 to CSAH 20). The treated surfaces should offer added protection and keep these roads performing at a high level for years to come.

CSAH 8 Paving Project: Paving on this project is nearly completed. Only a couple hundred feet on the north end of the project remain to be paved and shouldered. Remaining work on this project includes the bituminous tie ins with CSAH 29 and the striping with edge line rumbles. Traffic is urged to slow down until striping is completed.

CSAH 29 Paving Project: Paving on this project is nearly 50% complete. Work may pause before the final lift is added. Completion is anticipated later in July or August. Low shoulder and no centerline stripe signage will remain up until all final painting is completed. Traffic is urged to slow down.

DHS Building Masonry Restoration Project: Contracts for this project were just signed and work is likely to begin in the next few weeks. The work involves the removal and replacement of broken brick, restoration of the masonry joints, painting of some of the exterior surfaces, and cleaning of the exterior of the building.

Replacement of Bridges on CSAH 17 and CSAH 26: Jensen Excavating plans to begin this project in Mid-August. The project involves the replacement of a box culvert on CSAH 26 in the City of Hayward, a double box culvert on CSAH 26 north of CSAH 13, and the installation of concrete arch pipe on CSAH 17 near the west County line. The highway at each location will be closed for at least a week to install the pipes.